



Planning for the transportation
needs of the region.

**Radcliff/Elizabethtown MPO
Technical Advisory Committee
Minutes
August 2, 2023**

The Radcliff/Elizabethtown MPO Technical Advisory Committee met on Wednesday, August 2, 2023 at 10:00 am at the Hardin County Government Building in Elizabethtown.

Attendees:

Mr. Jim Shaw, Chairman, City of Elizabethtown Planning & Development
Mr. Adam King, Vice-Chairman, Hardin County Planning & Development
Mr. Joe Reverman, City of Elizabethtown Planning & Development
Mr. Charlie Allen, Hardin County Engineer
Mr. Don Cox, Elizabethtown Airport Board
Mr. Mark Richerson, Fort Knox Engineering Services
Mr. Glenn Arney, Executive Director, Transit Authority of Central Kentucky
Mr. Isidro Delgado, KYTC Division of Planning
Mr. Brad Bottoms, Chief District Engineer, District 4
Mr. Kevin Young, KYTC District 4 Planning
Mr. Kevin Blain, KYTC District 4 Project Development
Mr. Jake Zimmerer, Lincoln Trail ADD
Mr. Mike Skaggs, Lincoln Trail ADD

Guests

-Ms. Nikki McCamish, Hardin County Planning & Development
-Ms. Haley Goodman, Hardin County Planning & Development

Chairman: Mr. Jim Shaw **Call to Order:** 10:00 am

1. Approval item: Minutes from July 11, 2023 Meeting

Mr. Joe Reverman made a motion to approve the minutes with minor typo corrections. The motion was seconded by Mr. Jim Shaw. Motion carried.

2. Strategic Highway Investment Formula for Tomorrow (SHIFT) 2024 Project Boosts

The committee was provided a spreadsheet of all projects sponsored for the SHIFT 2024 Prioritization Process. The MPO was allotted five (5) project boosts. Following review and discussion, the following 5 projects were chosen to recommend to the Policy Committee for final approval:

- US 62 – Address safety, mobility, and access management from Main Street through the I-65 Interchange, along with potential reconfiguration of the interchange.
- KY 313 – Address travel time reliability and improve intersections along KY 313 from Hardin County to KY 1638 in Brandenburg.
- I-65 – New Interchange along I-65 at KY 1136 south of Glendale
- KY 3005 – Ring Road Extension from WK Parkway to I-65
- NEW – Northern Glendale Bypass

Mr. Jim Shaw made a motion to approve, seconded by Mr. Charlie Allen. Motion carried.

4. District 4 Project Update – Mr. Kevin Young

PROJECT UPDATES (ALL FUTURE LETTING DATES ARE **TENTATIVE**)

Hardin County: 8/1/23

In Construction:

- (4-20.01) I-65 Interchange at KY 222 in Glendale – Let January 2022 – Scotty’s – Complete summer 2024
- (4-8801.00) KY 1357 widening – WMB – June ‘23 letting – Start with bridge, complete end of 2024
- (4-9015.00) HSIP US 62 Improvements – MP 7.844-10.900 – March 2023 Letting – 11/15/23 Completion Date – Scotty’s – No word yet
- HSIP Combined ALL of these – Let October 2022 – Louisville Paving – Oct. 31, 2024 completion
 1. KY251 @ Pear Orchard – **Complete**
 2. 4-9012.2 Mini Roundabout at Dolphin Dr. and Josale Dr. – **Complete**
 3. 4-9012.3 Mini Roundabout at Commerce Dr. and Executive Dr. – **Complete**
 4. 4-9012.5 Mini Roundabout at Woodland Dr. and Layman Ln. – **Complete**
 5. KY251 @ Panther – **Complete**
 6. KY251 @ Beech – **Complete**
 7. 4-9017 Roundabout at US 31W BYP and KY 1136 – basically complete – Will complete the connector to the WK ramp next
 8. KY251 @ Poplar – Begin after completion of the connector to the WK ramp
 9. 4-9012.6 Mini Roundabout at West Poplar St. and Sycamore St. – **No Roundabout, just curb and ped work**
 10. 4-9012.7 Mini Roundabout at West Poplar St. and North Mantle Ave. – **No Roundabout, just curb and ped work**

Pre-Construction:

- (4-153.01) KY 251 improvements – AEI – Breaking out the KY251 @ KY434 roundabout as separate project.
- (4-153.02) KY 251 at KY 434 Roundabout – October ‘23 Letting
- (4-154.30) US 31W Access Management from Veterans Way to Knox Blvd. in Radcliff – Had scoping meeting with Palmer
- (4-171.00) KY 1136 from KY 1868 to US 31W – In Design – R,U,C in Biennium – R/W Plans and env. Doc. Complete by Friday, R/W info meeting July 25th – and will begin buying R/W immediately after - Possibly let Feb. 2024
- (4-198.00) Ring Road extension – In Design – R,U in Biennium – Expect environmental document by Aug/Sept, begin R/W latter part of 2023
- (4-286.10) I-65 Weigh Station – D,R in Biennium - finalizing building layout and site plan
- Glendale Planning Study – QK4 – Finalizing Report
- (4-80200.00) US 62 from French St. to I-65 – Study Complete – Drive62.com – Lochmueller
- (4-80250.00) Extend Ring Rd from US 31W to Lincoln Parkway - waiting until alignment is picked for 4-198 and environmental document is complete

Meade County: 8/1/23

In Construction:

- (4-9011.20) HSIP Intersection Emphasis – US 31W @ KY 1638 Advanced Warning signs and Flashers – Let March ‘23

Complete by 7/31/24

Pre-Construction:

- (4-8702.00) KY 79 from KY 477 to KY 144 – R is State Funded in Biennium – Reviewing Plans
- (4-8705.00) KY 79 from KY 144 to KY 313 – Burgess & Niple – U and C next highway plan – Buying R/W

5. Public Comments – No public comments.

6. Other Business – No other business.

7. Adjournment:

Time: 10:50 am

With no other business to come before the committee, the meeting was adjourned at 10:50 am.

*The next MPO TAC meeting will be held on Wednesday, October 4 at 10:00 am at Lincoln Trail ADD.